Bruhat Bengaluru Mahanagara Palike
Completion Report

1)	Name of work	Rain water Harvesting in ward no:. 18
2)	Sanction Estimate No & Date	4/7/11
3)	Head of Account which is chargeable	P. 0311
4)	Work order No. & Date	EE(P)E/AE1/wo/69/11-12 28/10/11
5)	Name of Contractor	K. Thyagaj
6)	a) Time stipulated for completion work	30 days
	b) Delay in Execution of work	—
7)	Measurement recorded in	73/11-12 102716 to 102726
8)	Check Measurement of the ~~Asst.~~ EE Engineer	Raj mohan
9)	Name of the Office/Official-in-charge of the work	—
10)	a) Asst Engineer/Junior Engineer	K. Basappa / K-Idrus
	b) Asst. Executive Engineer	Akram Pasha

Sanctioned Estimate Amount	Amount claims as per Actually vide as per bills	Excess	Savings
Rs. 1.00	99862-00	—	

1) Certified that the above work has been completed within the stipulated time noted in.
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the Contractor satisfactory in.

Junior Engineer/Asst. Engineer

Asst. Executive Engineer.

ASSISTANT EXCUTIVE ENGINEER
(PROJECT) EAST
Bruhat Bangalore Mahanagara Palike.

ಮಾನ್ಯ ಆಯುಕ್ತರ ರವರ ಕಛೇರಿಯ ಆದೇಶದ ಸಂಖ್ಯೆ ಪಿ.ಆರ್/ ಸಿ1–186/2015–16, ದಿನಾಂಕ:12/6/2015 ರಂತೆ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಯೋಜನೆ)ಪೂರ್ವ ವಿಭಾಗದ ಕಾಮಗಾರಿಯ ಬಿಲ್ಲುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ **Completion Certificate** ಗೆ ಸಹಿ ಮಾಡಿದೆ.

EXECUTIVE ENGINEER (PROJECT) EAST
Bruhat Bangalore Mahanagara Palike